



# MERIT Review Meeting Cryogenics

BNL, NY  
Dec. 12, 2005

Friedrich Haug

CERN

Cryogenics for Experiments  
Accelerator Technology Department

Presented by


Adrian Fabich



# Overview of Presentation


1. Layout of Cryogenics at n-TOF area
2. Equipment
3. Flow Scheme, Functionality
4. Safety, Risk Assessment
5. On Surface Test area (hall 180)
6. Budget
7. 2006 provisional Planning

# 1. Layout at n-TOF Area (Principle)





## 2. Equipment

- LN2 Dewar
  - Pressurisation System (LN2 Heater, N2 Gas Bottles)
  - (Main) Transfer Line
  - DVB Valve Box
  - Transfer Lines to Magnet
  - N2 Heater for Exhaust Gas
  - Exhaust Pipe
  - Instrumentation
  - Process Control System
  - Safety Equipment
- 
- A complex diagram of a particle detector structure, likely a calorimeter, showing a dense network of orange and red lines representing the detector's internal components. Two prominent blue lines cross the structure, possibly representing the main transfer lines mentioned in the list.





# Functionality (simplified)

## Phase A (Initial cool down of magnet)

- A1. Magnet pre-Cooling 300K to 77 K (controlled mass flow)
- A2. Magnet cryostat fill up with LN2


## Phase B (Normal baseline operation)

- B1. Magnet at 77 K, immersed in LN2
- B2. Empty magnet by pressurisation. Liquid is pushed out to phase separator in DVB (quantity >100 l)
- B3. Magnet ramp-up (Pulse)
- B4. Re-cooling (stored LN2 quantity in DVB phase separator + LN2 surplus supplied from surface dewar)
- B5. Fill cryostat  go to B1



# Cycle Time

The Cryogenic system is designed to permit magnet ramping every  $\frac{1}{2}$  hour.

A complex diagram of a particle detector cross-section, showing a central core surrounded by multiple layers of concentric rings and various internal components. The diagram is rendered in a light orange or yellow color with some blue lines indicating specific paths or structures.

-Re-cooling of magnet and filling of cryostat	20 min
-Emptying of magnet cryostat	10 min
-Magnet shot	3 min
	-----
-Cycle time	~30 min



# Systems Control

The Cryogenic system will be fully automatized using CERN Standard for Slow Controls based on

- A) Schneider PLC and
- B) PVSS supervision.

A) The PLC will be installed locally at TT2 next to the DVB

B) The remote Supervision station connects via Ethernet

-Operation is done remotely! Operator interventions via supervision system (man/machine interface).

-Normally no access to underground test area required during experiment

# 4. Safety, Risk assessment

Potential hazard to people working underground (TT2a and TT2) exist in case of accidental spills of LN2 and loss of GN2

Potential Risks for personnel are

-Asphyxiation, -Cold Burns, -Hypothermia !

## “Cryogenic Systems Built-in” Safety Measures :

- 1) Adequate design by
  - choice of material and quality assurance during construction,
  - reliable interconnection bayonets, -choice of instrumentation
- 2) Minimize required access of personnel by
  - a) Remote supervision system
  - b) Fully automatized process control
- 3) Automisation permits to minimize risk of hazardous situations like pressure build-up in vessels by active control of the parameters
- 4) Safety Valves and rupture discs are used as ultimate passive safety feature to protect equipment and personnel
- 5) Interlocks with the magnet powering control system

# Safety (continuation)

- Risk assessment in collaboration with the Safety Commission (en route)
- Technical Solution for ODH Detection with Technical Service Dep. (en route)
- ODH must be an automated detection system with links to TCR (Technical Control Room) and SCR (Safety Control Room) via “CSAM” (CERN Safety Alarm Monitoring)
- Procedures
  - Access control
  - Safety training training of personnel working in underground areas in the neighborhood of cryogenes (specific CERN safety courses required)



# Safety Systems (example ATLAS)

## Collective Safety systems

- Passive safety measures (discharge)
- ODH Detection and Warning
- Emergency ventilation and extraction
- «Red phones» to Safety control room
- personnel rescue by fire brigade




## Individual Safety Systems

- mobile telephone,
- portable ODH detector
- breathing apparatus ?



# GN2 Exhaust

For reasons of potential activation all exhaust gas is routed to TT10 after having been heated to ambient temperature





# Location of surface test area at Hall 180



-6000 litre dewar currently used at ATLAS hall 180 test facility.

(to be adapted for MERIT use)

-MERIT cryogenic equipment will be installed within fenced area



-Existing control room will be available for MERIT cryogenics use.

ATLAS Liquid Argon Calorimeter

# Budget

- |     |                             |         |
|-----|-----------------------------|---------|
| 1.  | Controls hardware+software  | 80 kChF |
| 2.  | Heat exchanger              | 15 kChF |
| 3.  | Transfer lines              | 70 kChF |
| 4.  | Exhaust warm                | 15 kChF |
| 5.  | Concrete platform           | 20 kChF |
| 6.  | Dewar 6000l modification    | 25 kChF |
| 7.  | Instrumentation and cabling | 70 kChF |
| 8.  | Safety equipment            | 20 kChF |
| 9.  | Installation                | 25 kChF |
| 10. | LN2                         | 20 kChF |
- Total: 360 kChF
  - Project costs estimate until Nov. 2006

# 2006 provisional Planning (overview)

## DVB (specifically)

DVB Technical Specification	AT-ECR	16.1.
DVB Tender	RAL	17.1. - 30.3.
DVB Production (at company). Monitoring by...	RAL/AT-ECR	1.4. -1.8.
Instrumentation	AT-ECR	1.7. -1.8.
Delivery to CERN		1.9.

## Surface assembly, Test + Commissioning at hall 180

infrastructure prep. + dewar modification	AT-ECR	until 1.7.
Controls Hardware construction	AT-ECR	until 1.8.
Controls Software preparation	AT-ECR	until 1.9.
Commissioning	AT-ECR	1.9.-1.10.
Surface Tests	AT-ECR	1.10.-30.10.

## n-TOF area

-various infra preparations (including safety)	AT-ECR	until 1.9.
-magnet delivery	MIT	15.11.
-Installation of all remaining cryogenics	AT-ECR	1.11.-30.11
-Commissioning with provisional cold tests	AT-ECR	1.12-20.12.

# schedule

