


MICE Technical Update and RAL Plans

MUTAC, BNL,
29 April 2004


Paul Drumm
29 April 2004



- drifting beam not matched to MICE
 - Large aperture quads found
 - Matching Design with
 - PSI SC Solenoid important ingredient





Beam Line Progress







Capture-decay-matching



- Matched beam at entrance to tracker
 - “ 6π mm.r”
 - “Upright” beam
 - Variable emittance
 - Change size of muon beam
 - Change thickness of diffuser
 - Select particles in software







Solenoid
Power Supply
Cryo Control System

Active
– remake hot parts

Sign MoU in October




Beam Elements






Particular Achievements

- Absorber & Focus Coil
 - Design Convergence
 - Safety Review
 - Significant Milestone – doing things right!
 - Considerable Effort
 - Collaboratively successful US/UK/JP
 - Useful comments from Panel
 - Result - Highly Successful with RAL
 - Must not lose sight of Safety Issues
 - Hydride bed
 - Window Tests
 - R&D...





Particular Achievements

- Interfaces



Integration of
absorber & cavity module
-Impact on operational issues
& Alignment





RF Baseline Design

- RF Power Design driven by cost issues (no funds for a new system)
 - Optimal – one amplifier per cavity
- 2 Amplifiers from LBNL = 4 MW total
- 1 or 2 Amplifiers from CERN = 2, 4 or 8 MW total
 - 4 MW amplifier needs a bigger drive
- Spare TH116 Tubes from ISIS
- Split or more amplifiers?
 - Circulator – cavity ↔ cavity ↔ amplifier isolation
 - Hybrid device - possibly cheaper – some coupling?
 - Assume that we do R&D (trials) when we have the equipment
 - Need both cavities and one amplifier circuit
 - Test out a hybrid circuit driving two cavities



LBNL Power Amps






- New Discussion
 - Proposed 4 MW system built from “2MW” amplifier and driver
 - Two outputs @ 2MW ?
 - Potential Second System
 - Cost not carried by CERN
 - Preference is for 4 similar systems:
 - Cost & Risk balance of
 - 2×2 MW vs 1×4 MW
- Review RF design
 - CERN RF proposal
 - Low level options
 - Control & Monitoring



Workshop in May



Emerging Baseline




... potential supply problem with tubes @ 4MW
... stock of ISIS TH116 tubes 2MW max...



- Limited funds:
 - Berkeley RF system to Daresbury Lab. (DL)
 - Strip down and make a technical assessment of the equipment
 - Cost to refurbish
 - Confirm equipment is serviceable
- Set up a test-stand at DL
 - Hall and facilities available
 - Need to be in full funding mode



X-Ray Shielding – Conditioning/Running



Un-quantified issue...


- Links in with Lab G cavity activities
- Measurement plans





Particular Achievements

- Infrastructure
 - Inventory of heat load
 - cooling pipes
 - better understanding of absorber heat load
 - Cryocoolers...
 - Applicability to magnets ✓
 - Applicability to absorbers ?
 - Applicability to VLPCs ✓
 - Hydrogen System
 - Metal Hydride bed vs
 - Gas storage tanks

Cryocoolers are closed cycle cooling systems that generally only require electrical input power to produce refrigeration.



Cryocoolers are closed cycle cooling systems that generally only require electrical input power to produce refrigeration.






Cryocoolers

- Issues are
 - Central plant: Infrastructure cost £2M (loaded)
 - Absolute cost!
 - Devastates cash flow!
 - Bulk of cooling is in the transfer lines
 - Cryocoolers: Part of equipment: £0.75M (loaded)
 - Compact, distributed, scaleable
 - Lower power consumption – less plant
 - Still need a TCF20 for muon decay Solenoid
 - Cooldown is long (unless)
 - supplement cooling power with LN2/LHe
 - Meeting of magnet designers
 - No dissent; encouraged;
 - Need to look carefully at Absorber cooling
 - VLPC cryostat benefits
 - Cryocoolers appropriate for 8K
- Accepted view within MICE



Absorber Cooling


(example)




Questions for MICE:
Compatible Concept?
He option possible?

Hydrogen Tanks


Three tanks required



Metal Hydride bed



- Innovative!
- Separate systems
- Incremental
- Safe Storage
- Passive



Pressure gauge

Pressure regulator

Valve

Pressure relief valve

Non-return valve


Bursting disk

Vacuum pump



Milestones & Schedule

LBNL Collaboration Meeting late 2002: Aspirations



..year & a half later




Progress has been limited!

- Funding not yet available
 - Reality; slower start
- ISIS shutdowns have changed...
 - 2003/4 shutdown delayed 6 months
 - Next shutdown moves into 2006
 - Not the bandwidth in 2004 shutdown
- Doubt value of an intermediate beam line
 - PSI solenoid discussions
 - Resolved concerns



MICE Schedule (WBS)



As of April 2004

- ♦ Critical tasks... but depends on timescale of funding



Technical Board

- Chair:
 - Drumm
- Cooling channel:
 - Zisman
- Detectors:
 - Bross
 - Palladino
- Simulation/Software:
 - Torun
- Integration:
 - Ivanyushenkov (secretary)
 - Black
- Safety:
 - Baynham
- Ex officio:
 - Spokesman &
 - Deputy

Every two weeks by phone

Agenda & Minutes:

<http://www.eng-external.rl.ac.uk/MICE-GEN/>

“The Technical Board oversees all aspects of the experiment and infrastructure design, time schedules, construction, cost, installation and computing matters. It serves as an advisory body for the Executive Board.”

It will identify issues;

It should not try to solve problems during the phone meetings but delegate to the experts and later discuss their conclusions;



Technical Review & unfinished issues...

- Completed Technical Review:
 - http://www.isis.rl.ac.uk/accelerator/mice/tr/mice_tech_ref.html
- Review Magnet design:
 - Currents & beta-fn, coils, stay clear, forces;
- Detectors
 - Magnetic Shielding & tracker solenoid forces
 - Rates in beam line
- Forces, Supports, Alignment & Survey
- Alignment: effect on experiment
 - Discussions between physics and engineering
 - Control, instrumentation and monitoring
- Data Acquisition

TB manages the **change process**;



Immediate Plans at RAL

- RAL Plans constrained by
 - Funding availability
 - ISIS Schedule
- Already cleared hall in anticipation of 2004 shutdown
- Work to drill hole mid May is in progress
 - Cleared away shielding – expose wall
 - Remove old beam line from synchrotron
 - Start drilling Friday 14th May

As it was...



As it became...




MICE Hall – last week

preparation work started
for drilling mid May:
4 ft thick wall
65 cm diameter aperture



Synchrotron Hall





and finally

- Impressive amount of work being done;
- Huge enthusiasm for MICE - not yet matched by funding;
- Funding issues need to be resolved soon:
 - MICE needs a positive Indication from US funding agencies will be a significant step forward; important to liberate UK & encourage Eu funding
- and thanks to all those I stole slides from...