

# Spectrometer Solenoid Fabrication Update

NFMCC at LBNL

January 25, 2009

---

**Steve Virostek**

Lawrence Berkeley National Lab



# MICE Cooling Channel Layout

**Spectrometer Solenoid #1  
(partially disassembled)**



**Spectrometer Solenoid #2  
(final assembly under way)**



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 2



# Summary

---

- First magnet completed after several delays caused by both design and assembly errors; testing revealed several issues
- Operational issues: helium lines blocked by N<sub>2</sub>, poor thermal connection to radiation shield, insufficient cold mass venting
- Mechanical issues: cold mass alignment, support stand height, iron shield support pads, support stand offset
- Issues resolved on 2<sup>nd</sup> magnet: new cooling circuit, added relief vent line, LN reservoir added, thermal shield connection improved, support stand modified, portable CMM measurements during assembly will ensure proper alignment
- Second magnet in process of final assembly (w/modifications)
- First magnet has been partially disassembled to add fixes



# Vacuum Vessel and Thermal Shield

Shield assembled  
w/5 mm Al sheet



Vacuum vessel ready for  
cold mass installation




Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 4



# Completion of Cold Mass Installation



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 5



# HTS Leads and Cryocooler Sleeves



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 6



# Service Tower Components Wrapped in MLI



**Prior to final welding  
of tower covers**



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 7



# Completed Service Tower



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 8



# Installed Cryocoolers



**Removable panel  
allows access to leads**



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 9



# Instrumentation Feedthroughs



**All instrumentation wired  
and ready for testing**




Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 10



# Completed First Magnet




Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 11



# Vacuum Leak Check



**No leaks found in cold mass or vacuum vessel**



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 12



# Magnet Cool Down

Ice on magnet leads during cool down



Vent line

Fill line



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 13




# Magnet Cool Down and Training

---

- Magnet cool down accomplished using LN<sub>2</sub> & LHe
- Cool down is done slowly to control cold mass thermal stress (i.e. limited  $\Delta T$ )
- Cold mass of first magnet reached LHe temperature with no observed problems
- Cold mass temperature could not be maintained with the cryocoolers (no re-condensing)
- Apparent blockage in LHe cooling line occurred due to freezing of LN<sub>2</sub> or air
- All five coils reached a maximum current of 196 amps during training



# Cryocooler Testing



**All 4 coolers met the mfg. specifications**



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 15



# Magnet Discharge Circuit



- Rapid discharge circuit designed and fabricated by Wang NMR
- Each magnet will have a dedicated circuit
- The water cooled, aluminum body assemblies are rack mounted
- Water cooling is only needed during and after a discharge



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 16



# Cryocooler Compressors



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 17



# Magnet Power Supply Racks



**Racks include 300 A power supplies, 60 A power supplies and magnet discharge circuits**



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009


MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 18



# Spectrometer Solenoid Iron Shields

- Design integrated with TOF shield; force analysis and fab drawings done at Oxford
- Two sets of shields needed at FNAL and one initial set at RAL
- Fabrication at JK Mfg near FNAL for two shield sets (420 and 600 mm holes) almost complete
- One set of shields to be sent to RAL with the first magnet



# Issues with Magnet #1

---

- Frozen N<sub>2</sub> in cold mass helium lines prevented proper operation (mainly procedural, partially design issue)
- Inadequate thermal connection between 1<sup>st</sup> stage of cold heads and cold mass radiation shield
- Venting of cold mass during quench is not sufficient due to crowding of vent line with instrumentation wires
- No provision for direct cooldown of cold mass radiation shield (i.e. long cooldown time)
- Mechanical issues: magnet alignment in vacuum vessel, support stand height, iron shield support pads, support stand offset




# Design Solutions

---

- Opening of Magnet #1 will be required to perform fixes
- Helium line blockage: connect cryocooler condenser directly to cryostat, improve cooldown procedure
- Radiation shield connection: increase thermal conduction with thick 1100 Al flexible straps (instead of thin Cu)
- Cold mass vent: add additional vent line to the cold mass
- Radiation shield cooldown: incorporate LN reservoir to allow direct cooldown of shield
- Mechanical issues: realign Magnet #1 during reassembly (also corrects support stand height), modify end supports to clear iron shield mount pad (Magnets #1 and #2)



# Cryostat and Cooling System Mods




Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status


Page 22



# Magnet Cooling Modifications




Original Design



Modified Design

A written cooldown procedure will be generated to ensure that all  $N_2$  is purged from the system prior to introducing liquid helium


# Liquid Nitrogen Reservoir



- Reservoir provides direct LN cooldown of shield
- Improves thermal connection between 1<sup>st</sup> stage of cryos and shield
- Frozen mass of nitrogen protects leads in event of power failure
- Reservoir may be empty during operation due to safety concerns

# Mechanical Issues


- Vacuum vessel end flange center is not well aligned to coil centers (up to 10mm offset w/current install procedure)



Cold mass center is not well aligned with the vacuum vessel shell

# Mechanical Issues

- Support stand cross beams interfere with the planned location of the lower iron shield saddle plate



**Area of interference**




Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 26




# Support Stand Modification




**Vendor will modify both ends of both magnets**

# Modified Cooling System



Liquid/vapor helium accumulator base and cold mass connections

Direct cryocooler sleeve connection with bellows




Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 28



# Leak Test of Cooling System



Liquid/vapor He accumulator and cryocooler sleeves



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 29



# Liquid Nitrogen Reservoir

LN<sub>2</sub> reservoir to be thermally connected to radiation shield

Plates welded to radiation shield for reservoir connection



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009


MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 30



# Radiation Shield Thermal Connection

**Thicker 1100 series aluminum connection to thermal shield (previously thin copper)**



# Fully Assembled Cold Mass and Shield



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 32



# 2<sup>nd</sup> Magnet Cold Mass Ready to Install



- Helium cooling circuit modification is complete
- Improved thermal shield connection added
- Second cryostat vent tube added
- LN reservoir installed on thermal shield




Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 33



# 2<sup>nd</sup> Magnet Components before Assembly



Vacuum vessel

Radiation shield

Cold mass



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 34




# Vacuum Vessel and Support Stand



End flange

Modified support stand legs



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 35



# Second Magnet Assembly



- Second magnet in process of final assembly
- All system improvements have been incorporated



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 36



# Second Magnet Assembly



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009


MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 37



# Magnet CMM Measurement

- Portable CMM will be used to align cold mass to end flange and set height
- Tooling balls will also be added to vessel and fiducialized to cold mass



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 38



# First Magnet Partially Disassembled



Steve Virostek -- Lawrence Berkeley National Laboratory -- January 25, 2009

MICE Spectrometer Solenoid Fabrication Update and Schedule Status

Page 39



# Schedule

---

- The plan to move forward involves completing and testing Magnet #2 first (with all modifications)
- Several technical issues as well as negotiation with the vendor on change costs has delayed completion
- Completion of the first unit (Magnet #2) and start of cooldown & testing is expected to occur in late February
- Upon shipping of Magnet #2 (now first unit), Magnet #1 will be modified (reconfigure cooling, add vent line, LN reservoir, etc.)
- The reassembly and completion of Magnet #1 should follow by two to three months

