



Study- I I Cooling Channel Action List

Michael S. Zisman

CENTER FOR **B**EAM **P**HYSICS

Muon Collaboration Project Manager

MUCOOL Phone Conference

December 8, 2000



Outline



- Action list
- Summary



Action List



- **Simulations (Lebrun)**
 - reproduce Palmer's baseline case in GEANT4 [by January 8]
 - baseline is stepped Be foil windows
 - must run from target through cooling channel
 - is there a need to change field in decay channel?
 - identify any unresolved issues



Action List



- **A few simulation issues that surfaced during the meeting are listed below**
 - **there is confusion on whether the emittance cut of 15 mm-rad is normalized or not (Lebrun thinks it's normalized)**
 - **Palmer used flat windows for the absorbers; this is unlikely to matter much, but Lebrun should start with this to reproduce the ICOOL results**
 - **Tollestrup has found a few errors in Palmer's parameter tables, and Fawley's program has been used at BNL to find a few glitches in the ICOOL input file; corrections expected next week**
 - **Wurtele suggested that particles from the cooling channel be passed on to the accelerator to make sure there are no interface errors; this is a good idea**



Action List



- **Absorbers (Black, Kaplan)**
 - **check initial minicool absorber power handling**
 - **use updated numbers from H. Kirk**
 - **consider solid Be plate upstream to range out protons**
 - **hope to complete this in December**
 - **check and validate all cooling channel absorber parameters**
 - **window shape, thickness, diameter, material, heat load**
 - **freeze parameters on January 8**



Action List



- RF cavities [Rimmer, Li, Moretti, Black, Green, Miller]
 - confirm gradients and apertures and finalize parts count
 - define baseline cavity shape and window module design
 - estimate shunt impedance and power requirements
 - develop designs for input coupler and tuner
 - use common approach with SCRF if possible
 - examine FNAL design as backup
 - preserve (but do not use) LN₂ cooling option
 - develop workable mechanical layout that handles vacuum, cooling, alignment, and repair/removal issues [needs Black, Miller, Green]
 - freeze mechanical layout on January 8



Action List



- thereafter, define alternative foil parameters that give same ΔT to do crude performance optimization
 - validate all cases with ANSYS



Action List



- **Confirm all magnet parameters**
 - **target, decay and phase rotation, cooling**
- **Need designs for all cryostats by time of January meeting**
- **Split work between Miller and Green**
 - **Miller takes lead for target and cooling channel magnets**
 - **must settle target solenoid insert design by mid-January**
 - **Green leads decay channel, phase rotation (induction linac) and buncher magnet designs**
 - **need heat loads for upstream part of channel (from H. Kirk)**



Action List



- **cooling channel requires Miller-Green collaboration**
 - **need close interaction with Rimmer and Black**
 - **must optimize adjacent coils in matching cells**
 - **must deal with off-normal forces (cryostat design)**
 - **must settle quench protection scheme**
- **Need written requirements/specifications finalized by January 8**
 - **need mechanical design concepts finalized by end of January (BNL meeting)**



Action List



- **Diagnostics (Norem)**
 - need diagnostics information from Norem for baseline description
 - this must be given to Black for incorporating into the layout
 - first cut should be done by January 12



Summary



- **We must begin to finalize parameters and layouts now**
- **This requires simulations being verified at FNAL for baseline case**
 - **and also that we do not lose focus now!**
- **With exception of minicool absorber, we should be able to freeze absorber parameters now**
- **RF design should proceed in parallel with simulation validation**
 - **design for stepped Be foils; leave flexibility for grid later**
 - **resolve mechanical conflicts with absorber design where possible, not with cavity or magnet design**
- **Cooling channel solenoid design should be based on passive mechanical protection from off-normal conditions**
 - **supports and cryostat must permit removal of an RF cavity and/or absorber**
- **Checking the interface between cooling and acceleration by sending particles all the way through should be done in January**